


CARNWATH ROAD RIVERSIDE

Community Liaison Working Group
Monday 21 February



Tideway






WELCOME

WORKS UPDATE

Alexei Bond, Construction Manager



Main Tunnel Secondary Lining

- 2.5km of 7km secondary lining completed





Main Tunnel Connections

- Combined sewer overflow (CSO) tunnels at Hammersmith, Barn Elms and Putney are ready for the final secondary lining connection to the main tunnel




Connection Tunnel Secondary Lining



- 26 pours of 57 completed


Surface Operations



- Barges deliver sand and aggregate by river. Each delivery removes 75 lorries from the road




- The majority of waste concrete is used to manufacture Legato interlocking block which will be used in future mass fill concrete.



- Concrete batching plant set up inside acoustic shed


Current Site Layout



Current Programme

Key dates

- Main tunnel milestone achieved – September 2020
- Connection tunnel – January 2021 to December 2021
- Secondary lining – April 2021 to January 2023
- Shaft works – February 2023 to September 2023
- Removal of the acoustic shed – August 2023 to September 2023
- Surface civil works – September 2023 to January 2024
- Landscaping works – January 2024 to April 2024
- Site demobilisation – January 2024 to August 2024
- BMB vacate site – Autumn 2024
- System testing and commissioning continues until 2024, though minimal on-site activity



COMMUNITY ENGAGEMENT

Katie Ashton, Communications Manager

Complaints / Queries

Since the last meeting 4 general enquiries have been received and 59 complaints

- 58 x Noise
- 1 x Lighting



Tideway

Call: 08000 30 80 80

Email: helpdesk@tideway.london

Write to: Freepost TIDEWAY

Month	Mar-21	Apr-21	May-21	Jun-21	Jul-21	Aug-21	Sep-21	Oct-21	Nov-21	Dec-21	Jan-22	Feb-22	Totals
Queries received				1			2				1		4
Complaints received	2	0	7	8	5	5	12	2	3	4	5	6	59
Number of Issues	2	0	5	6	4	3	6	2	3	2	3	3	39
Activities on site	New Site Set Up			Secondary Lining									

ICP Cases: March 2021 – February 2022

- 2 new claims since March 2021 for Carnwath Road
- 2 approved

ALL CLAIMS IN TOTAL (all of west)		
CLAIMS SUBMITTED :	170	
REJECTED :	52	30%
APPROVED :	114	67%
PENDING :	4	3%

How To Make A Claim if Affected By Tideway's Work

Who do I go to for advice?

Independent Advisory Service (IAS) Helpline for independent advice:

- 0800 917 8845 or info@tidewayias.co.uk
- Tideway's Compensation Officer, Louise Walsh, for personal assistance and advice
 - Helpdesk: 08000 30 80 80 / helpdesk@tideway.london or
 - Direct: 07971 077165 / louise.walsh@tideway.london

How do I submit my claim?

Louise can submit your claim to the Independent Compensation Panel (ICP) on your behalf, or you can submit your claim direct to the ICP: admin@tidewayicp.london

The IAS can send you a claim form, or you can download the form off the Tideway website: www.tideway.london/help-advice/compensation-information/Independent-Compensation-Panel

Community Investment



SEAPIA
SANDS END ASSOCIATED PROJECTS IN ACTION



- Our community support activities are continuing
- 595 volunteering hours undertaken in 2021 - including support for STEM activities and local community groups
- Over £2,000 raised for Breast Cancer Care
- Support for 26 work placement students
- Please contact us if you are aware of an opportunity or community group that we could possibly help

Foreshore Structure Edge Protection
Design Challenges

- Fixings – finding a way of fixing the edge protection system onto the existing structure
- Span between fenders – the span between fenders is almost 5m, the maximum allowed span between supports is 3m
- Rigidity – ensuring that the maximum deflections in the system are below 50mm (as required by British standards)
- Obtaining CAT II design approval – far more complex design than I had previously worked with





Tideway

RECONNECTING LONDON WITH THE RIVER THAMES

#SuperSewer

www.tideway.london