

Earl Pumping Station
Community Liaison Working Group
21 May 2018

Construction update

EARPS


Earl Pumping Station








What we are building





New working environment



Site team during a Start of shift briefing in the canteen



Welfare room



Staff in the new office

Upcoming work



Upcoming Work

Programme Overview	2018							2019				
	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	March	April
Substations installation cable pulling (excavation on Chilton Grove and Croft Street)												
Temporary sewer diversion construction												
Platform construction (including muck bin)												
Water main diversion on Croft Street												
Coring of existing Earl sewer (obstruction coring)												
Geomix												
Diaphragm wall construction												


Standard Working (08:00 - 18:00) Monday to Friday, (08:00 -

Hours 13:00) Saturday

Extended Working (08:00 - 22:00) Monday to Friday,

Hours (08:00 - 13:00) Saturday

Working Hours	Standard	Extended
Monday – Friday	08:00 - 18:00	Until 22:00
Saturday	08:00 - 13:00	Until 17:00



Note: abnormal loads will be allowed to use Yeoman Street gate as an exit

Vehicle Holding Area – Bestwood Street

CVB will use part of the bus lane on Bestwood Street as a vehicle holding area to manage deliveries to the site more efficiently.

Vehicles will be registered on arrival, checked for safety compliance and then leave for site as soon as is reasonably practical.

Duration:


From May 2018 to December 2021

Working hours:

Monday to Friday, 07:00 – 18:00 Saturday, 07:00 - 13:00

What we will do:

- Schedule all vehicle movements
- Ensure no vehicle engine idling within the holding area




Environment

Noise and Air Quality

no exceedances

Noise Monitor

Air Quality Monitor



	Noise	Air Quality			
Month	S61 Exceedances	24h PM ₁₀ Exceedance			
Jan-18	0	0			
Feb-18	0	0			
Mar-18	0	0			
Apr-18	0	0			

Odour Management

When excavating, odour from ground conditions may become more noticeable

To minimise this, odour will be managed in the following ways:

- Odorous excavated material will be covered and removed from site as soon as possible
- Site personnel trained to identify and deal effectively with odour sources
- Daily assessments completed at site boundary to confirm control measures working
- 'Misting' system in operation to deodourise or mask odour when necessary





13

Legacy

From April 2017 to March 2018 Tideway East raised:

£5,020.50








INVITATION

MEMBERS of the CLWG are invited;

to visit the RNLI station at Tower, with Tideway to hear about the good work the RNLI are doing and how they recently spent our charity donation





Fundraising in aid of the RNLI

Please email;

CommunityRelations@Tideway-East.london if you would like to attend

Legacy & Community



Ecology Consultancy

In partnership with The Ecology Consultancy we invited students for National Science Week We hosted an Apprenticeship Information Day which was advertised through all our local East boroughs



Considerate Constructors Scheme



CVB were awarded a Silver Considerate Constructors Scheme annual award last month.



These awards recognise construction projects that have demonstrated high levels of consideration in respect of the community, environment and workforce.

Taster into Construction





- The 999 Club in Deptford supports those at risk of homelessness
- We recently finished providing the 2nd 'Taster into Construction' course to assist their chances of employment
- With the support of the centre, we also recently planted a number of trees with Trees for Cities





Thames 21



Photographed in March 2018



Tideway East Thames Foreshore Hub

Staff charity: RNLI



2017





202 plastic water bottles 437 other plastic bottles 80 bags of rubbish

Recruitment

- 42 local people have started working with us
- **□** 34% of new starters were previously workless
- 5 ex-offenders
- 14 apprentices of which 13 are from local Tideway East boroughs and 5 are female
- One female apprentice from Greenwich started this month
- Female apprentice is now a fulltime Document
 Controller following qualification completion



Contact jobs@buildlondon.org for more information on job opportunities




Apprenticeship recruitment 2018

Higher Civil Engineer
Business Administration
Laboratory Technician
Quality
Digital Engineer

Breaking Barriers



- 12-week programme led by staff volunteers in partnership with London Youth Rowing
- 15 students from St Michaels School and Walworth Academy
- Soft skills and mentoring combined with rowing
- Aimed at students who do not necessarily receive as much attention as their most or least academic peers







Thanks for attending Any questions?

THANK YOU

Earl Pumping Station Community Liaison Working Group 21 May 2018

Croft Street - road closure

- Part closure since November 2017
- Closed to undertake underground utility diversion works
- Extended for further 12 months because of design issues on the sewer diversion. Therefore the sewer diversion has been postponed to after the Diaphragm wall works.

