## ALBERT EMBANKMENT FORESHORE COMMUNITY LIAISON WORKING GROUP

4 November 2020



# ALBERT EMBANKMENT FORESHORE SITE UPDATE

## **Albert Embankment Foreshore Overview**

erdam 1

Interception Chamber

erdam

Superior Superior

Cofferdam 3


## **Cofferdam 1 Progress**


#### 48m-Deep Shaft

- Excavated to 48m deep using sprayed concrete lining method.
- Started construction of secondary lining, working up 3m at a time.

#### **Connection Tunnel**

- Connects the base of the shaft to the main super sewer tunnel.
- Completed construction of 10m connection tunnel from base of the shaft to main 'super sewer' deep below the River Thames.
- Concrete secondary lining of connection tunnel completed.





## **Cofferdam 2 Progress**

#### **Interception Chamber**

- Excavation of Interception Chamber completed.
- Broken through into culvert tunnel that links the shaft in Cofferdam 1 to the Interception Chamber
- Construction of concrete walls below ground level in progress





- Brixton sewer diversion structure construction in progress
- Reception structure for the Clapham combined sewer overflow (CSO) diversion in process


## **Cofferdam 3 Progress**

- Excavating route of pipe tunnel under Vauxhall Bridge
- Installation of props within the launch chamber underway
- Construction of river wall
  protection
- Construction of the temporary Clapham CSO diversion in progress

## **Working Hours**

Monday to Friday\*: 08:00 – 18:00 Saturday: 08:00 – 13:00

\*Extended hours working in exceptional circumstance



## **3-month Look Ahead**

#### Cofferdam 1 – Shaft

Continue to construct internal concrete walls as secondary lining within the shaft structure.

#### Cofferdam 2

- Continue below ground concrete walls within the Interception Chamber
- Construction of new permanent river wall and intertidal terraces

#### Cofferdam 3

- Complete excavation works beneath Vauxhall Bridge
- Part of cofferdam sealed from river to allow non-tidal working.
- Excavation of sealed section of the cofferdam to ~6m deep and preparation for pipe tunnel
- Modifications to remainder of cofferdam to allow discharge of Clapham Sewer

## How to make a claim if you are affected by Tideway's work

### Who do I go to for advise?

- Independent Advisory Service (IAS) Helpline for independent advise: 0800 917 8845 or info@tidewayias.co.uk
- Tideway's Compensation and Mitigation Lead, Louise Walsh, for personal assistance and advice: via Tideway Helpdesk 08000 30 80 80 or <u>helpdesk@tideway.london</u> or direct 07971 077165 or <u>louise.walsh@tideway.london</u>

## How do I submit my claim?


- Louise can submit your claim to the Independent Compensation Panel (ICP) on your behalf or
- You can submit your claim direct to the ICP: <a href="mailto:admin@tidewayicp.london">admin@tidewayicp.london</a>
- The IAS can send you a claim form, or you can download a claim form off the Tideway website


CENTRAL REGION ICP CLAIMS JAN 2018 – DATE		
CLAIMS SUBMITTED :	70	
REJECTED :	9	13%
APPROVED :	58	83%
GONE TO APPEAL :	3	4%



Alick Whitfield Community Relations Manager

## **Complaints and Enquiries**





## **Community Engagement**

- Litter Survey and Clean-up in with Thames21 in Battersea
- SPIRAL Education programme careers workshops with local schools
- Budding Brunels STEM education programme with Construction Youth Trust
- Supporting the South London Cares activity programme for the elderly





If you would like to be added to our mailing list to receive regular updates and our Get Involved mailing list for information about upcoming community meetings, please let us know.

# To get in touch with our 24/7 helpdesk, please call **08000 30 80 80** or email <u>helpdesk@tideway.london</u>



## **RECONNECTING LONDON** WITH THE RIVER THAMES

**#SuperSewer** 

www.tideway.london