


CARNWATH ROAD RIVERSIDE

Community Liaison Working Group

Tuesday 20 October



Tideway







WELCOME




WORKS UPDATE

Peter Leyton, Construction Director


Main Tunnel



- Main tunnel drive 100% complete
24 September
- TBM removal from the Acton shaft
ongoing






Carnwath Road Riverside



- 503 days from launch
- 26m average in 24 hours
- 48m maximum in 24 hours
- 860 barges taking 25000 lorries of the road
- Over 200 people working in shifts
- 174000te of precast concrete segments
- 725000te of muck removed




Connection Tunnel



Muck Removal

5000 tonne of London Clay



5000 tonne of Concrete



- Soil Loaded into a skip at the pit bottom to a muck bin inside the acoustic shed




- Soil Loaded on to the conveyor by excavator inside the acoustic shed



- The existing Conveyor covers will be installed on a new much smaller conveyor to allow the spoil to be stored in a corner of the existing muck bin


New site layout



Current Programme

Key dates

- Main tunnel milestone achieved – September 2020
- Connection tunnel – January 2021 to December 2021
- Secondary lining – April 2021 to January 2023
- Shaft works – February 2023 to September 2023
- Surface civil works – September 2023 to January 2024
- Landscaping works – January 2024 to April 2024
- Site demobilisation – January 2024 to August 2024
- BMB vacate site – Autumn 2024
- System testing and commissioning continues until 2024, though minimal on-site activity





COMMUNITY ENGAGEMENT

Katie Ashton, Communications Manager

Complaints / Queries

149 queries/complaints received since last meeting:

- 2 x Air quality
- 65 x Noise
- 6 x Vibration
- 7 x Lighting
- 3 x Traffic & transport
- 24 x Barges
- 2 x Health, safety & security
- 40 x General project

- 1 x commendation



Call: 08000 30 80 80

Email: helpdesk@tideway.london

Write to: Freepost TIDEWAY

How To Make A Claim if Affected By Tideway's Work

Who do I go to for advice?

Independent Advisory Service (IAS) Helpline for independent advice:

- 0800 917 8845 or info@tidewayias.co.uk
- Tideway's Compensation Officer, Louise Walsh, for personal assistance and advice
 - Helpdesk: 08000 30 80 80 / helpdesk@tideway.london or
 - Direct: 07971 077165 / louise.walsh@tideway.london

How do I submit my claim?

Louise can submit your claim to the Independent Compensation Panel (ICP) on your behalf, or you can submit your claim direct to the ICP: admin@tidewayicp.london

The IAS can send you a claim form, or you can download the form off the Tideway website: www.tideway.london/help-advice/compensation-information/Independent-Compensation-Panel

ICP Cases: June 2017 – October 2020

All Claims in Total		
Claims Submitted	149	
Rejected	49	33%
Approved	96	64%
Pending	4	3%

How To Stay Up To Date

INFORMATION SHEET

Ref : 2140-TDWAY-TTTUN-990-ZZ-Report-700004
March 2020



Tideway



Information Sheets



C

PH 15/05/2020 11:37

communityrelations

Tideway : Carnwath Road Riverside

Dear Resident

We write to advise that we will be undertaking works within the acoustic shed at our Carnwath Road Riverside site this weekend. Our working hours on both Saturday 16 and Sunday 17 May will be 08:00 to 16:00.

Both the site gate and shed door will only be opened to allow our engineers to drive in and will be closed as soon as they have done so.

We apologise for any disturbance this may cause.

Regards

Community Relations

Carnwath Road Riverside

www.tideway.london


Follow us on Twitter @tidewaylondon

TIDEWAY | WEST

Carnwath Road Riverside, 27 Carnwath Road
London SW6 3PR

Working together BAM Nuttall, Morgan Sindall and Balfour Beatty.

Email notifications



Quarterly Newsletter

TUNNELLING UPDATE



Tideway



TBM Rachel:
Carnwath Road to Acton Storm Tanks
2,109 Rings Installed | 3,650m Tunnelled

TBM Charlotte:
King George's Park to Carnwath Road
617 Rings Installed | 648m Tunnelled

Monthly tunnelling updates



Community Liaison Working Group Meeting's


If you would like to be added to our mailing list for works updates/notifications, email Helpdesk@Tideway.London

Community Investment

Community investment activities have safely resumed

- Support for SEAPIA
- Virtual work placements
- Hammersmith & Fulham Foodbank





en-gb.facebook.com/TidewayLondon/



www.instagram.com/tidewaylondon/



www.linkedin.com/company/tideway-london/



twitter.com/TidewayLondon

[@TidewayLondon](https://twitter.com/TidewayLondon)







PROJECT WIDE UPDATE

Andeep Gehlot, Communications Lead (West)

Where are the TBMs?


The Tideway TBM Tracker: www.tideway.london/tbm-tracker/



TBM LOCATION	
	Ursula
	Selina
	Annie

BUILDING THE SUPER SEWER

Autumn 2020



KEY

- Site Preparation
- Cofferdam Built
- Shaft Construction
- Tunneling
- Secondary Lining
- Sewer Connections
- Public Realm

- West Sites
- Central Sites
- East Sites
- Thames Water Sites



Tideway

RECONNECTING LONDON WITH THE RIVER THAMES

#SuperSewer

www.tideway.london