

CARNWATH ROAD RIVERSIDE

Community Liaison Working Group

Tuesday 23 March



Tideway





WELCOME




WORKS UPDATE

Alexei Bond, Construction Manager

Main Tunnel Secondary Lining

- Tunnel boring machine removal complete
- Remodified pit bottom completed
- Secondary lining shutters being assembled at Acton




Main Tunnel Connections

- Connection break throughs complete at Putney, Barn Elms and Hammersmith
- Preparing to complete the 1st concrete pour week commencing 5 April



Connection Tunnel



Muck Removal

5000 tonne of London Clay

5000 tonne of Concrete



- Soil Loaded into a skip at the pit bottom to a muck bin inside the acoustic shed




- Soil Loaded on to the conveyor by excavator inside the acoustic shed



- The existing Conveyor covers will be installed on a new much smaller conveyor to allow the spoil to be stored in a corner of the existing muck bin

New site layout



Current Programme

Key dates

- Main tunnel milestone achieved – September 2020
- Connection tunnel – January 2021 to December 2021
- Secondary lining – April 2021 to January 2023
- Shaft works – February 2023 to September 2023
- Removal of the acoustic shed – August 2023 to September 2023
- Surface civil works – September 2023 to January 2024
- Landscaping works – January 2024 to April 2024
- Site demobilisation – January 2024 to August 2024
- BMB vacate site – Autumn 2024
- System testing and commissioning continues until 2024, though minimal on-site activity





COMMUNITY ENGAGEMENT

Katie Ashton, Communications Manager

Complaints / Queries

52 queries/complaints received since last meeting:

- 20 x Noise
- 4 x Lighting
- 2 x Traffic & transport
- 1 x Barges
- 25 x General project



Call: 08000 30 80 80

Email: helpdesk@tideway.london

Write to: Freepost TIDEWAY

How To Make A Claim if Affected By Tideway's Work

Who do I go to for advice?

Independent Advisory Service (IAS) Helpline for independent advice:

- 0800 917 8845 or info@tidewayias.co.uk
- Tideway's Compensation Officer, Louise Walsh, for personal assistance and advice
 - Helpdesk: 08000 30 80 80 / helpdesk@tideway.london or
 - Direct: 07971 077165 / louise.walsh@tideway.london

How do I submit my claim?

Louise can submit your claim to the Independent Compensation Panel (ICP) on your behalf, or you can submit your claim direct to the ICP: admin@tidewayicp.london

The IAS can send you a claim form, or you can download the form off the Tideway website: www.tideway.london/help-advice/compensation-information/Independent-Compensation-Panel

**ICP Cases:
June 2017 – March 2021**

All Claims in Total		
Claims Submitted	150	
Rejected	49	32%
Approved	97	65%
Pending	4	3%

Community Investment

- Our community investment activities are continuing when we are able to undertake them safely
- Please contact us if you are aware of an opportunity or community group that we could help



How To Stay Up To Date

INFORMATION SHEET

Ref : 2140-TDWAY-TTUN-990-ZZ-Report-700004
March 2020



Information Sheets

ACTON STORM TANKS

Community Liaison Working Group
Tuesday 4 February 2020



Community Liaison Working Group Meeting's



Quarterly Newsletter



Monthly 'Virtual Drop-In' Every First Tuesday

Follow us on social media:
@TidewayLondon



en-gb.facebook.com/TidewayLondon/



www.instagram.com/tidewaylondon/



www.linkedin.com/company/tideway-london/



twitter.com/TidewayLondon

If you would like to be added to our mailing list for works updates/notifications, email helpdesk@Tideway.London




PROJECT WIDE UPDATE

Louise Walsh, Mitigation & Compensation Lead

BUILDING THE SUPER SEWER

Autumn 2020




KEY

- Site Preparation
- Cofferdam Built
- Shaft Construction
- Tunneling
- Secondary Lining
- Sewer Connections
- Public Realm

- West Sites
- Central Sites
- East Sites
- Thames Water Sites

Where are the TBMs?

The Tideway TBM Tracker: www.tideway.london/tbm-tracker/



TBM LOCATION	
	Ursula
	Selina
	Annie



Tideway

RECONNECTING LONDON WITH THE RIVER THAMES

#SuperSewer

www.tideway.london