# INFORMATIONSHEED2023-TDWAY- DEPCS-150-ZZ-CO-700025February 2023

# **DEPTFORD CHURCH STREET**

Construction of the Thames Tideway Tunnel is progressing well, with tunnel secondary lining works underway in our tunnels. This is where we are adding an additional layer of concrete onto the inside of the tunnels from Greenwich to Bermondsey and between Bermondsey and Abbey Mills, Stratford.

The main construction work at our Deptford site is planned to finish towards the end of 2023. We will then be testing the new system. Tideway's current timetable shows the super sewer to be operational in 2025.

Here is an update of local progress at the Deptford Church Street site.

# **Combined Sewer Overflow (CSO)**

The demolition of the Deptford Storm Relief Sewer is now complete. This enables us to construct a chamber to divert future storm flows (that currently pollute the river Thames) into the CSO, down into the shaft and into the Thames Tideway Tunnel. The completed tunnel will take these overflows north of the River Thames (for the first time) and on to Beckton Sewage Treatment Works.

# Shaft

Logistical support works for the tunnel secondary lining are finished. We have begun building internal structures within the shaft, which are needed to direct flows into the tunnel.

# **Air Treatment and Ventilation Chambers**

The air treatment chamber, located west of the shaft, is now complete. Work on the ventilation chamber, south of the shaft, have begun. Once operational, these structures will remove any odours coming from the tunnel.

# **Surface works**

The construction of an electrical kiosk is under way at ground level. This small building will be the control room for the operation of the systems within the tunnel. It will be connected to the above structures via underground services, which will require the removal of the concrete platform.

# **KEY INFO**

## WORKING HOURS

• Normal:

Monday to Friday: 8am to 6pm, Saturday 8am to 1pm Extended (shaft internal structures concrete pours):

- Monday to Friday: 8am to 10pm, Saturday 1pm to 5pm
  Up to one hour start up and shut down periods before
- and after these times

## WHAT TO EXPECT

- Extra noise during concrete breakout
- Lights on during night hours
- More visible activities on the surface

# WHAT WE WILL DO

- Continue to use best practice
- Monitor noise & dust levels
- Host Community Liaison Working Group meetings. Next is online on 7 February 2023 Email: GetInvolved@tideway.london to attend

# 24 HOUR HELPDESK 08000 30 80 80

helpdesk@tideway.london | Freepost TIDEWAY www.tideway.london





# Local charity

Our staff are continuing to support the Ahoy Centre charity in Deptford by holding our health, safety and environment staff meetings in their conference room. <u>https://ahoy.org.uk/whatwedo/</u>



If you feel affected by Tideway construction work, please contact our Helpdesk, where someone will be able to advise you on any available support. Please contact: 08000 30 80 80 or <a href="https://www.helpdesk@tideway.london">https://www.helpdesk@tideway.london</a>

If you would like to talk to the team about our work, we will be holding an online CLWG (community meeting) on Tuesday 7 February: 6.30pm-8.00pm.

If you are interested in attending, please email <u>GetInvolved@tideway.london</u>

Tideway is happy to provide information in other languages and formats, such as braille or large print