### EARL PUMPING STATION

TREE FOR THE PARTY NAME


Community Liaison Working Group Wednesday 15 June 2022



#### Content

Торіс	Lead
Welcome, introductions and overall project overview	Martin Griffiths
Planning submission presentation	Megan Bergh
Construction update	Guillaume Borel
Noise and air quality	Matthew Gardiner
Mitigation	Emily Black
Community Relations and Legacy	Martin Griffiths
Any other business	All
Meeting close	All


#### **ARCHITECTURE & LANDSCAPING**



Megan Bergh Consents Manager

#### **Thames Tideway Tunnel NSIP**


- The Thames Tideway Tunnel (TTT) project is a Nationally Significant Infrastructure Project (NSIP).
- TTT Project (The Project) is authorised under Thames Water Utilities Limited Development Consent Order 2014 (DCO)
- The tunnel will intercept combined sewer overflows (CSOs) that frequently discharge into the River Thames and transfer them for treatment at Beckton Sewage Treatment Works.
- The work site at Earl Pumping Station (EARPS) is required to intercept the Earl Pumping Station CSO.



#### **Proposed Works**


The proposed works to intercept the sewer comprise:

- Combined Sewer Overflow (CSO) drop shaft approx.
   17m in diameter and 51m in depth
- Combined interception and valve chamber
- Connection culvert
- Air treatment chamber



#### Site Context








View of fence along Croft Street






Transformer building






#### **Site Parameters**



	Limits of Land to be acquired or used (LLAU)								
Zone within which all permanent site structures would be located									
	Zone within which the shaft would be located								
	Zone within which permanent above ground structures would be located								

#### **Design Development**

#### Phase 1 Consultation (Oct-2010)



# cladding wopped around britain

Design Development

#### CABE Sketch Review (Apr-2011)



#### CABE Scheme Review (Jun-2011)



#### Phase 2 Consultation (Nov-2011)



Section 48 Publicity (Jul-2012)



#### Approval Parameters Schedule 3

- The DCO approved the principle of the development, including the necessity and location of the permanent above ground works and their maximum or minimum height. Therefore, the scope of what LB Lewisham can assess and approved is limited to:
  - Size

- External appearance
- Materiality
- This is achieved by discharging the relevant requirements set out in Schedule 3 of the DCO:

DCO Sch 3 Requirement	Title
EARPS2	Detailed design approval for permanent aboveground structures
EARPS5	Landscaping works
EARPS8	Specification of accesses
EARPS9	Surface water drainage
EARPS10	Removal and reinstatement of marker stone
EARPS12	Heritage interpretation
PW11	Interpretation Strategy (Artwork)

• In this regard, the application only relates to the above ground materials, finishes and soft & hard landscaping


### Permanent aboveground structures EARPS2, EARPS12 and PW11

#### **Drop Shaft Parapet and Artwork Proposal**

- Drop shaft parapet will protrude 4.8m and be enveloped by an oval enclosure
- The structure will be clad in panels of dark grey stone, glazed in an ivory coloured coating
- The stone will be engraved with the scrimshaw artwork
- Unglazed stone cladding at the base of the shaft







#### Indicative Visualisation


1

and summer

13


#### Ventilation structure over shaft

- The ventilation structure will be 1.9m in height, protruding 6.7m above ground level
- The finish comprises a curved fair-face reinforced concrete wall and roof with powder coated aluminium cladding with a silver finish formed of vertical fins




#### **Combined Interception & Valve Chamber (incl. ventilation stack)**


- The combined interception and valve chamber is proposed as a single structure in brick cladding measuring 3.8m in height.
- The ventilation stack atop the combined interception and valve chamber measures 5.2m in height from ground level



#### Ventilation column serving the shaft

- One 'Type D' ventilation column is to be provided. This is a standard proprietary product used by Thames Water.
- The structure is 6m in height. The column will be formed of cast iron in black.











#### **Proposed Planting – Sedum Mat Planting**







#### **Brown Roof**



Self-vegetation from windblown and bird seed dispersal


#### Landscape and Habitat Features





Flat basking rocks	Undressed sandstone cobbles	Log Pile
Felled Deadwood	Lined Scrape Feature	Gravel


#### Hard Landscaping – Shaft roof and surrounding paving



#### Landscaping Works EARPS5, EARPS10


#### Hard Landscaping – Lighting, signage and wayfinding





An ecclesiastical boundary between St Paul Deptford and St Mary Rotherhithe which was located in the vehicular crossover serving Nos. 64-72 Croft Street will be reinstated in the same location


Bronze signature plaque is 600x600mm and to be installed flush with pavement level. The content of the plaque is to show the Tideway logo and explain the scheme in a succinct manner



### Specification of Accesses EARPS8

#### **Operational and Maintenance Accesses**

- A new permanent access from Croft Street and widened accesses from Chilton Grove and Yeoman Street are proposed.
- These accesses have been designed and coordinated for the future maintenance of the shaft and interception chamber to accommodate the swept paths of large vehicles and cranes.



Schedule 3 Submission	Timeframe
Draft submission	June 2022
Comment Period and Consultation on Draft (4 weeks)	July 2022
Formal Submission (8 weeks)	September 2022
Decision	November 2022

#### How to view application documents and comment on the application

- Visit the London Borough of Lewisham website -<u>https://lewisham.gov.uk/myservices/planning</u>
- Navigate to the '<u>Find and comment on planning applications</u>' page and search using the application reference. This will be emailed to the Tideway mailing list once available.



### **CONSTRUCTION UPDATE**

December 2021 to June 2022



Guillaume Borel Earl Pumping Station Site Project Manager - CVB

Gi



### **CONSTRUCTION UPDATE**

#### December 2021 to June 2022



#### Other


 Silos and plant removed upon CSO geotechnical works completion

#### Shaft

- Water temporary fill (flooding) removed
- Enclosure wall completed
- Intermediate landing completed
- Concrete temporary plug removed
- Internal walls started
- Vortex drop tube installed
- Tunnel segments removal started

#### Combined Sewer Overflow (CSO)

- Jet grouting completed
- Secant/ATU piles completed
- Tension piles completed
- Piezometers, pump test wells and extensometers installed
- Pump test completed
- Excavation and capping
  beam works started



### WHAT IS COMING NEXT?


June 2022 and beyond...



### **SHAFT WORKS**




- Tunnel boring being completed, we are now removing tunnel segments at the bottom the shaft
- We will have then to pause any activity on the shaft to allow tunnel secondary lining activities to take place, crossing the bottom of the shaft.
- Once tunnel secondary lining is complete, tentatively by the end of the year, we would be in position to resume and complete all the internal structures at the bottom of the shaft.




### **COMBINED SEWER OVERFLOW**



- We have started the excavation and the capping beam on top of the piles around the excavation.
- We will continue the excavation staggering with the installation of the required propping.
- Once the excavation is complete, we will continue by the end of the year with the concrete base wall and the first concrete walls.






### THE NEXT NINE MONTHS...



Programme Overview	2022 2023																	
	Ju	ine	Ju	uly	Au	gust	Septe	ember	Octo	ober	Nove	mber	Dece	ember	Jan	uary	Febr	uary
Shaft backfilling/segments removal																		
Shaft invert removal																		
Shaft internals																		
CSO dewatering, excavation/propping																		
CSO structure works																		



(08:00 - 18:00) Monday to Friday (08:00 - 13:00) Saturday

(18:00 - 20:00) Monday to Friday (13:00 - 17:00) Saturday

### **AND BEYOND**



Programme Overview	2022				2	2024			
	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
CSO Geotechnical works									
CSO Civils works									
Shaft remaining internal and upper works									
Mechanical/Electrical/Instrumentation works									
Systems testing and commissioning									
Architectural and landscaping works									


### ENVIRONMENT



Matthew Gardiner, Environment Manager, CVB

### **NOISE & AIR QUALITY**





	Noise	Air Quality
Month	S61 Exceedances	24h PM₀Exceedance
Dec 21	0	0
Jan 22	0	0
Feb 22	0	0
Mar 22	0	0

### NOISE MITIGATION

## Key methods for reducing noise on site:

- Planning construction works methodologies with noise impacts as a key consideration (Section 61 consent)
- Monitoring noise across site to identify exceptional noise sources
- Screening static plant where possible
- Screening known loud activities where possible (concrete breaking, floor sawing etc)
- Sourcing / developing low noise plant and equipment where possible
- Shutting down plant and equipment when not in use
- Off site fabrication of construction elements where possible
- Use mains electricity to power equipment where practicable
- Alternative concrete cutting techniques used to reduce noise when breaking





### MITIGATION

100

Tidewdy

mann

Tideway

EPTI

HERRENKNECH



AND DOWN THE REAL

## MITIGATION - making a claim if affected by Tideway's work



#### Who do I go to for advice?

For personal assistance contact our Helpdesk: 08000 30 80 80 or helpdesk@tideway.london

For independent advice contact Independent Advisory Service (IAS) Helpline: 0800 917 8845 or info@tidewayias.co.uk

#### How do I submit my claim?

The Heldesk can submit your claim to the Independent Compensation Panel (ICP) on your behalf, or you can submit your claim direct to the ICP: <a href="mailto:admin@tidewayicp.london">admin@tidewayicp.london</a>

You can download the claim form from the Tideway website:

www.tideway.london/help-advice/compensation-information/Independent-Compensation-Panel

### LEGACY AND COMMUNITY INVESTMENT





#### Tideway East staff have been continuing our CVB commitment to volunteering...

- The Ahoy Centre charity in Deptford supports disadvantaged children and adults through water sport
- Tideway staff took part in 5 km indoor rowing and a 5 km walk as part of the **AHOY5KMay** challenge
- Staff from the Deptford site did a 5 km Run as well



#### **STEM Activities**

- Volunteers joined Tideway partner charity London Youth Rowing to support pupils as part of their Life Skills programme, on and off the water
- Tideway teams will be taking part in the Oarsome Challenge to raise funds for London Youth Rowing on 7<sup>th</sup> July



Greenwich-Tideway received thanks from the **Creekside Education Trust in Deptford** for a STEM session delivered to year 7 students from the borough

- Tideway East have been collaborating with charity 15billionebp for their Building Opportunities and Skills Seminars (BOSS Day) school events. Staff delivered several sessions to 14 and 15 year olds on CV writing, interviews, presentations and identifying skills for the workplace
- The Tideway Environmental team also collaborated on a new environment jobs theme for their World of Work programme for primary school children




#### **Volunteering & Fundraising**

- Staff took part in another Thames 21 foreshore clean up, this time Putney MP Fleur Anderson was in attendance supporting the Thames 21 Citizen Science project to stop wet wipes being flushed down toilets.
- Construction Superintendent Bryan Williams walked from Twickenham to excel to mark the start of Construction Week. Construction Sport Foundation have raised £4356,00 of their £5k target as of 14 June
- The first intrepid member of staff, Pierre-Edouard, has announced he will be running the London Marathon this Autumn, raising funds for the Wellchild charity
- Tideway east sites raised over £400 through bake sales for <u>Lighthouse Club The Construction Industry Charity</u> that supports bereaved families and raises mental health awareness







- If you do have any questions or enquiries, please contact the Tideway Helpdesk:
- Telephone: 0800 030 80 80
- Email: Helpdesk@Tideway.London





### **RECONNECTING LONDON** WITH THE RIVER THAMES

**#SuperSewer** 

www.tideway.london