WEEKLY SITE UPDATE

Tideway

COSTAIN | VINCI CONSTRUCTION GRANDS PROJETS | BACHY SOLETANCHE

21 July 2023

THIS WEEK

The site team continued work on the west river wall tie-in detail. This work involves pile cropping and fixing steel reinforcement as part of capping beam works for the new river wall. This task ensures the new piles will connect securely to the capping beam.

We continued installing reinforcement bars on the precast cover slab beams, installing shutters and poured the second and third beams. These beams will form part of the shaft and other below ground chambers. Below is a picture showing pile cropping for the new river wall.

We carried out the culvert wall pour as we continue construction of the Air Treatment Unit (ATU) and movement of aggregate and logistics for secondary lining works.

Secondary lining of the tunnel underground to increase its longevity is almost complete on the tunnel from Greenwich. The team continue with removing secondary lining equipment from within the tunnel and shaft. We apologise for the any noise and disruption whilst we undertake this essential activity.



The photograph shows River Wall Pile Cropping

THIS WEEKEND

This Saturday we will continue the movement of aggregate and logistics at surface level as part of the finishing of the secondary lining works.

We will be carrying out steel fixing and concrete finishing for the Air Treatment Unit.

We will continue pile cropping and trimming the top of the piles using a handheld breaker to trim the concrete for the river wall capping beam.

We will continue installing reinforcement bars and shutters on the pre-cast cover slab beams.

NEXT WEEK

We will continue installing falsework support frames and steel fixings for the pre-cast beams that will eventually support the cover of the shaft. This will include potential early morning concrete pours for the new beams.

These concrete pours may need to start at 6am as they are dependent on the weather. If the temperature is too hot when we pour the concrete it could impact the quality of the beams. So if the weather is hot, we will need to start the pours earlier in the day before the temperature rises. We anticipate a couple of pours will be needed over the next few weeks and apologise for any inconvenience this may cause.

We will continue with steel fixing and pouring concrete in the Air Treatment Unit.

Secondary lining works of the tunnel will continue below ground, with associated surface movement of aggregate and logistics. Aggregates needed for the concrete will arrive by barge.

The team will continue the west side river wall tie-in detail with excavation and periodic concrete breaking.

There will be capping beam construction with periodic breaking and excavation for the river wall and cropping concrete piles installing steel reinforcement.

The team will endeavour to undertake any concrete breaking work during the day between 9am and 5pm. We continue to use mitigation measures such as noise barriers around any breaking work, tools and equipment designed to reduce impacts, plus we will continue to monitor noise and vibration.

We will provide this lookahead every Friday. It is also available on our website.

ABNORMAL LOADS

None planned. Any such deliveries are in accordance with Metropolitan Police requirements for abnormal loads, to help minimise traffic disruption in London. We do try to keep any disturbance to a minimum but apologise for any inconvenience this may cause.

WORKING HOURS

We continue to work 24 hours per day within the acoustic enclosure. The doors of the enclosure are closed for the night from 6pm to 7am, although there may be occasions when they are re-opened in the evening (up to 10pm) for the movement of equipment. The table below outlines the working hours that will be used for the movement of materials onsite outside of the noise enclosure.

Options in preferred order	Type	Days	Times
Option 1	Standard hours	Monday to Friday Saturday	8am – 6pm 8am – 1pm
Option 2	Extended hours	Monday to Friday Saturday	6pm – 10pm 1pm – 5pm
Option 3	Continuous hours*	Saturday	5pm – 10pm
Option 4	Continuous hours*	Sunday	10am – 6pm
Option 5	Continuous hours*	Sunday	8am – 10pm

**Only required when absolutely necessary - any operations would be intermittent*

OTHER NEWS - Community Enhancement Fund

There is still over £400,000 of the Community Enhancement Fund remaining for projects for the Chambers Wharf area. If you have a community idea and wish to apply for the next round of voting, or are interested in joining the panel of local representatives, please email Jacqueline Christie, at Southwark council: Community.Engagement@southwark.gov.uk.

The window for the next round of applications is open until the end of August 2023. Further information and details on how to apply is available on Southwark Council's webpage.

INDEPENDENT COMPENSATION PANEL

If you feel affected by our work, please contact the Helpdesk, who can advise you on support available through the Independent Compensation Panel. Typical mitigation could include the installation of secondary glazing, blackout blinds or noise cancelling headphones.

If you would like to make an application to the Independent Compensation Panel (ICP), please contact our Helpdesk at helpdesk@tideway.london to request a copy of the claim form.

We apologise for any inconvenience our work may cause.

CONTACT DETAILS

If you have any questions, please contact the Tideway Helpdesk on 08000 30 80 80 or email helpdesk@tideway.london. Jacqueline Christie, Consultation and Involvement Officer for Southwark Council, can be contacted for Tideway enquiries at: Community.Engagement@southwark.gov.uk